Sample Register

Sample Register

Name of Work	"Construction of Swimming Pool at Amrutha Nagara Byatarayanapura Ward No.07"
Customer Name	Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Customer Address	Project Sub Division, BBMP, Bangalore.
Agency	Sri.K.Somappa, No.139/A, 6th Main Mathikere, Bangalore-560054
Work Order Ref	EE(Project)/Ynk Zone/WO/12/18-19
Job Code	007-15-000059
Remark	Dwg and Part.

SAMPLE DETAILS

SAMPLE NAME		Date of Casting	Date of Sample Collection	CP ID
CEMENT			18-09-18	CP-2018-12-03-05
C.A 40MM, 20MM			18-09-18	CP-2018-12-03-05
F.A			18-09-18	CP-2018-12-03-05
STEEL			26-09-18	CP-2018-12-03-05
Footing Concrete	M25	09-10-18	11-10-18	CP-2018-12-03-05
		10-10-18	12-10-18	CP-2018-12-03-05
Column Concrete	M25	26-10-18	29-10-18	CP-2018-12-03-05
Plinth Beam	M25	22-12-18	24-12-18	CP-2018-12-03-05
Pool Base Concrete	M25	03-11-18	05-11-18	CP-2018-12-03-05
Pool Wall Concrete	M25	17-11-18	19-11-18	CP-2018-12-03-05
		24-11-18	26-11-18	CP-2018-12-03-05
Balancing Tank Base Concrete	M25	12-11-18	14-11-18	CP-2018-12-03-05
Balancing Tank Wall Concrete	M25	20-11-18	22-11-18	CP-2018-12-03-05
		29-11-18	01-12-18	CP-2018-12-03-05
Balancing Tank Top Slab Concrete	M25	03-12-18	05-12-18	CP-2018-12-03-05
Drain Bottom Slab Concrete	M25	05-12-18	07-12-18	CP-2018-12-03-05
Drain Side Wall Concrete	M25	10-12-18	12-12-18	CP-2018-12-03-05
CEMENT			30-01-19	CP-2019-06-20-26
C.A 40MM, 20MM			30-01-19	CP-2019-06-20-26
F.A			30-01-19	CP-2019-06-20-26
STEEL			04-02-19	CP-2019-06-20-26
Column Concrete	M25	06-02-19	08-02-19	CP-2019-06-20-26
		07-02-19	09-02-19	CP-2019-06-20-26
		15-02-19	18-02-19	CP-2019-06-20-26
		21-02-19	23-02-19	CP-2019-06-20-26
Roof Concrete	M25	03-06-19	05-06-19	CP-2019-06-20-26
		04-06-19	06-06-19	CP-2019-06-20-26
Balancing Tank Roof Concrete	M25	07-03-19	09-03-19	CP-2019-06-20-26

RUDRAPRASAD CONSULTANTS BANGALORE

Sh...ase Concrete	M25	28-03-19	30-03-19	CP-2019-06-20-26
		03-06-19	06-06-19	CP-2019-06-20-26
CEMENT				
C.A 40MM, 20MM			22-07-19	CP-2020-11-18-26
F.A			22-07-19	CP-2020-11-18-26
STEEL			22-07-19	CP-2020-11-18-26
Changing Room Lintel Concrete	M25	27-09-19	22-07-19	CP-2020-11-18-26
GF Changing Room Roof Concrete	M25	01-10-19	30-09-19	CP-2020-11-18-26
SF Column Concrete	M25	23-10-20	03-10-19	CP-2020-11-18-26
SF Lintel Concrete	M25	25-10-20	27-10-20	CP-2020-11-18-26
SF Roof Concrete	M25	28-10-20	27-10-20	CP-2020-11-18-26
Gutter Beam Bottom Concrete	M25	10-11-20	30-10-20	CP-2020-11-18-26
Gutter Beam & Wall Concrete	M25	10-11-20	12-11-20	CP-2020-11-18-26
Baby Pool Base Slab Concrete	M25	18-08-20	12-11-20	CP-2020-11-18-26
Baby Pool Side Wall Concrete	M25	26-08-20	20-08-20	CP-2020-11-18-26
Plinth Beam Concrete for Compound	M25	23-08-19	28-08-20	CP-2020-11-18-26
Column Concrete For Compound Wall	M25	30-08-19	26-08-19	CP-2020-11-18-26
Lintel Concrete For Compound Wall	M25	14-09-19	03-09-19	CP-2020-11-18-26
Drain Bottom Slab Concrete	M20	17-06-20	16-09-19	CP-2020-11-18-26
Drain Side Wall Concrete	M20	20-06-20	19-06-20	CP-2020-11-18-26
Ceramic Tiles			22-06-20	CP-2020-11-18-26
BLOCK 400X200X200			28-08-19	CP-2020-11-18-26
BLOCK 400X100X200			24-08-19	CP-2020-11-18-26
Mortar Sand			24-08-19	CP-2020-11-18-26
Plaster Sand			04-09-19	CP-2020-11-18-26
			04-09-19	CP-2020-11-18-26
CEMENT				
Plaster Sand			30-05-22	CP-2022-10-27-18
Block(200 mm Thick)			30-05-22	CP-2022-10-27-18
			23-05-22	CP-2022-10-27-18

RUDRAPRASAD CONSULTANTS
BANGALORE

"Construction of Swimming Pool at Amrutha Nagara Byatarayanapura Ward No.07"

Site Order Book

18/09/2018

construction of swimming pool at coffee board layout Marking done using total station



19/09/2018

Earth work Excavation for foundation i,e footings Excavation work progressing in the site

20/09/20218

Earth work Excavation for building columns work progressing in the site



21/09/2018

Earthwork Excavation for footings work progressing at kempapura coffee board layout

28/09/2018

Earthwork excavation of footings for column work progressing at kempapura

29/09/2018

For footings below they are placed broken metal and down size aggregates placed for column

01/10/2018

Providing and laying in position plain cement concrete mix 1:3:6 ratio proportion they are layed below footings.

02/10/2018

Providing and laying in position plain cement concrete mix M10 grade i.e 1:3:6 ratio proportion they are layed for footings

03/10/2018

Providing centering ie form work progressing for footing mat and also bar bending work progressing



04/10/2018

Bar bending work progressing for footing mat for columns

05/10/2018

Bar bending work progressing for columns at coffee board layout kunjalpura

06/10/2018

bar bending work progressing for footings mat and also centering work in progressing at coffee board layout



QTY	RATE	AMOUNT

08/10/2018

TMT steel reinforcement for RCC work progressing for columns and also Mat and also centring work

09/10/2018

Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete work for footings.

10/10/2018

Providing and laying cement concrete work by using 20mm and down size aggregates and also fine aggregates of ready mixed concrete work for footings.

12/10/2018

Centring work progressing for column at coffee board layout site

22/10/2018

centering work progressing for columns in the site

26/10/2018

Providing and laying cement concrete using 20mm and down size granite coarse aggregate and also fine aggregates of ready mixed concrete M25 for columns

29/10/2018

Earth work excavation for Main pool at Ground floor progressing at office board layout site

30/10/2018

providing sand cement bed with 5% cement with all cum leads for all Materials and lift of 1.5 m. for Main pool thickness 6"

31/10/2018

after sand bed they are placed 100mm and down size aggregates for Main pool bottom.

01/01/2018

Providing and laying in position plain cement concrete mix 1:3:6 ratio for Main pool

04/11/2018

bar bending work progressing for swimming pool and also debris removed on the site

05/11/2018

bar bending work progressing for swimming bottom and also side wall at coffer board layout completed

07/11/2018

centering work progressing for swimming pool bottom

06/11/2018

after completion of centering they poured concrete for pool bottom. and also side wall

07/10/2018

Earthwork Excavation for foundation i.e Staircase footings and also balancing tank

08/11/2018

after completion of Earthwork Excavation 100mm down size coarse aggregate layed below the footings.

09/11/2018

PCC work 1:3:6 ratio PCC work progressing for balance tank and also Stair case columns.

10/11/2018

bar bending work progressing Mat and also columns for staircase columns & balance tank

11/11/2018

Centering work progressing for balance tank and also Stair case portion footings.

12/11/2018

Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates ready Mixed concrete for RCC work i/c footing Mat for stair case & balancing tank

13/11/2018

bar bending work Columns at stair case and balancing tank

14/11/2018

centering work progressing Columns for stair case Area and also balancing tank Columns.

20/11/2018

Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works i/c Columns.

21/11/2018

bar bending work columns upto plinth beam & curing work progressing for balancing tank columns & swimming pool.

23/11/2018

centering work progressing columns upto plinth beam and curing work also progressing for swimming pool

29/11/2018

providing and laying cement concrete using 20mm down size granite coarse aggregates and fine aggregates of ready mixed concrete for RC work columns

30/11/2018

bar bending work progressing for plinth beam for Ground floor

01/12/2018

centering work progressing for plinth beam Ground floor

05/12/2018

providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC work ie plinth beam

10/12/2018

after that Deshuttering work progressing for plinth beam and curing work progressing for plinth beam

18/12/2018

bar banding work progressing for Retaining wall balancing tank

20/12/2018

curing work progressing for Retaining wall & balancing tank and also balancing tank bottom

06/02/2019

providing and laying cement concrete using 20mm & down size granite coarse aggregate and fine aggregate of ready mixed concrete for RCC work for Balancing tank Retaining wall

07/02/2019

centering work progressing for balancing tank slab and also curing work progressing for plinth beam.

08/02/2019

M25 grade RMC concrete work progressing at Balancing tank slab and also curing work progressing at plinth beam ground floor.

09/02/2019

Earth work excavation for foundation of building for S.S.M work i.e ladies change room and also earth changing room excavation work progressing

10/02/2019

Providing and filling in foundation with granite broken Metal 10mm and down size laying work below S.S.M i/e ladies change room and also Gents change room

12/02/2019

Providing and laying in position plain cement concrete mix 1:3:6 below S.S.M and also around the Pool area, ladies change room, Gents change room, shower Area

13/02/2019

S.S.M in foundation with cement Mortar 1:6 ratio stone hammered dressed in courses work for ladies change room & also Gents changing room

14/02/2019

bar bending work progressing for roofing upto roof beam and also S.S.M work progressing Gents change room & ladies change room & also stair case centering work

17/02/2019

centering work progressing columns upto roof beam at Ground floor and also S.S.M work progressing change room.

18/02/2019

bar banding work progressing for stair case and also balancing tank roof slab

20/02/2019

centering work progressing stair case as well as balancing tank roof slab

21/02/2019

providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for columns and balancing tank slab & stair case 1st flight & 2nd flight.

22/02/2019

curing work for columns and also centering work progressing Roof beam & also Roof slab for Ground floor

23/02/2019

centering work progressing Ground floor roof slab and Roof beam and also curing work progressing column.

26/02/2019

centering work progressing for Roof beam & Roof slab and also bar banding work progressing plinth beam above S.S.M

27/02/2019

bar banding work progressing Ground floor roof beam and also centering work progressing above S.S.M changing room.

01/03/2019

bar banding work progressing Ground floor roof beam and also M25 concrete work for changing room above S.S.M plinth bea

02/03/2019

providing and laying cement concrete using 20mm and down size granite coarse aggregate & fine aggregates M25 grade concrete for slab.

06/03/2019

Earthwork Excavation for compound wall and also pipe line work progressing swimming building ground floor

07/03/2019

filling available Excavated earth inside of foundations upto plinth in layers and also filling trap broken Metal 40mm & down size below S.S.M for compound wall

12/03/2019

Providing and laying in position plain cement concrete mix 1:3:6 with OPC cement using 40mm and down size graded aggregate for compound wall below S.S.M & ladies change room, gents change room

11/03/2019

bar bending work progressing Baby pool base slab and side walls and also curing work progressing ground floor concrete items.

15/03/2019

centering work progressing for baby pool and also curing work progressing for slab

28/03/2019

providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for baby pool, columns for compound walls & plinth beam for compound wall

29/03/2019

providing and laying M25 grade concrete for changing room roof slab and also M15 concrete for pump platform

30/03/2019

bar bending work progressing for column and floor

30/03/2019

centering work progressing columns 2nd floor columns.

31/03/2019

M25 grade concrete for 2nd floor columns upto roof beam bottom.

05/04/2019

centering work progressing 1st floor roof beam and roof slab

09/04/2019

centering work progressing 1st floor roof beam and roof slab

20/04/2019

centering work progressing 1st floor roof beam and roof slab and also constructing solid block work for compound wall



18/04/2019

bar banding work progressing for 1st floor roof beam and all. block work for compound wall

19/04/2019

bar banding work progressing for 1st floor roof beam & slab block work progressing. Gents changing room and ladies changing room

20/04/2019

bar banding work progressing for 1st floor roof beam and roof slab and block work progressing ticket counter & also ladies changing room.

23/04/2019

M25 grade concrete work progressing for Roof beam and slab for 1st floor building

25/04/2019

bar bending work progressing 2nd floor columns along grid 8, E for C1, all the grids given in drawings.

26/04/2019

centering work progressing 2nd floor columns

30/04/2019

M25 grade columns concrete done in 5th 2nd floor building

03/05/2019

bar bending work progressing second floor roof beam

04/05/2019

centering work progressing for second floor roof beam and also bar bend. work progressing 2nd floor roof beam

07/05/2019

M25 grade concrete done for Columns 2nd floor and also slab

08/05/2019

M25 grade concrete work progressing changing room and entry lobby and also column concrete work for Badminton court

10/05/2019

bar banding work progressing at 2nd floor Gutter beam Eastern side and also western side,

14/05/2019

bar banding work progressing for 2nd floor Gutter beam Eastern side and also western side



18/05/2019

M25 grade concrete work progressing for Gutter beam and also near Gutter level slab projection

21/05/2019

block work progressing wall upto 4.5m level northern side, southern side, and also ceramic tiles work at swimming pool

22/05/2019

block work progressing wall upto 4.5m level Middle portion, of fire room and also of fire room

25/05/2019

block work progressing at western side near stair case, ladies change room and also ceramic tiles laying work at swimming pool.

01/06/2019

block work progressing wall above 4-meter level Eastern side & western side and also ceramic tiles work Ground floor gents change room & ladies change room

04/06/2019

18mm thick cement plastering single coat with cement Mortar 1:4 for compound wall and also tiles work progressing baby pool



06/06/2019

18mm thick outside plastering work progressing at gents changing room & ladies changing room

07/06/2019

18mm thick Outside and inside plastering work progressing Compound wall & gents change room

09/06/2019

12mm thick cement plaster in single coat with cement Mortar 1:4 ratio internal & External plastering work at 2nd floor wall upto 4.5m level.

11/06/2019

12mm thick cement plaster in single coat with cement Mortar 1:4 ratio internal & External plastering work at 2nd floor building

14/06/2019

Providing ceramic tiles ~~of~~ Second floor ladies change room & Gents change room

17/06/2019

12mm thick cement plaster in single coat with cement mortal 1:3 ratio ladies changing room & Gents changing r.

18/06/2019

12mm thick cement plastering work progressing Beams 1st floor

01/02/2023

18mm thick cement plastering work progressing 2nd floor lobby, of fire internal and also external plastering

04/02/2023

18mm thick cement plastering work progressing 2nd floor gents changing room & ladies changing room.

07/02/2023

20mm thick cement plaster in single coat with cement Mortar 1:3 for pool plastering, and also balancing tank

09/02/2023

20mm thick cement plaster in single coat with cement mortar 1:3 for Balancing tank

14/02/2023

20mm thick cement plaster in single coat with cement Mortar 1:3 for inside plastering base slab, side walls for baby pool

Ans ...

16/02/2023

providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty for Ground floor ceiling

Ans ...

20/02/2023

Wall putty work progressing for Ground floor, Beams and also plastering work progressing

Ans ...

23/02/2023

Wall putty work progressing for Gents changing room & ladies changing room and also first floor ceiling

Ans ...

24/02/2023

Wall putty work progressing for Beams for 1st floor

Ans ...

01/03/2023

wall putty work progressing 2nd floor ceiling lobby, office room, Gents changing room, ladies changing room

02/03/2023

wall putty work progressing slab at 4.5m level eastern side & western side and also beams.

03/03/2023

wall putty work progressing wall upto 4.5m level southern side, Entrance lobby



07/03/2023

Wall putty work progressing Gents changing room & ladies changing room 2nd floor

09/03/2023

Supply, installation, testing and commissioning of fittings commercial lobby

14/03/2023

Supply, installation, testing and commissioning of floor inlet bottom inlet for concrete with SS screws made of ABS plastic

15/03/2023

Construction of brick Masonry inspection Chamber ... 600 x 600mm and 450mm depth for pipe line

16/03/2023

providing and fixing of glazed openable window made out of UPVC sections with TPV gasket having isolated drainage and reinforced with galavized iron profiles Ground floor Gents changing room & ladies

17/03/2023

providing coloured glazed tiles 10mm thick cement plaster 1:3 at Ground floor showers area, Near shower area ladies changing room & Gents changing ro-

08/04/2023

providing colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface for Ground floor ladies changing room & Gents changing room

10/04/2023

providing colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface at 2nd floor Gents changing room

11/04/2023

providing colour glazed tiles work at 2nd floor ladies changing room



13/04/2023

providing fixing Rolling shutter and also Galvanized plain steel doors fixed



19/04/2023

providing and fixing 6kg/cm² 110mm dia
PVC pipe from pool to filter.

20/04/2023

providing and constructing precast concrete
solid blocks work at 2nd floor Eastern side
and westernside and also Electrical work
progressing and also plumbing work

25/04/2023

18mm thick cement plaster in single
coat with cement Mortar 1:4 ratio
2nd floor near drain Easternside & westernside
and Electrical work progress

26/04/2023

Electrical and plumbing work progressing
toffee board layer kemplastra and
also primer work progressing

28/04/2023

We informed in the site not installed
turbo ventilator at 2nd floor but contract
not following our instructions.

09/05/2023

providing and laying 1.35 mm pre-painted Galvolume iron trapezoidal profile sheet of approved make 1060 mm width, 28-30 mm crest height

10/05/2023

providing and fixing 1.35 mm pre-painted galvolume iron trapezoidal profile sheet placed above Badminton court

12/05/2023

providing and laying pre-polished cement concrete, designer tiles 25mm thick laying work progressing at swimming building

16/05/2023

providing and laying pre-polished cement concrete, deligner tiles 25mm thick laying work progressing at swimming building



17/05/2023

we informed many times to do proper laying designed tiles around the swimming pool but contractor not following our instructions.

AE

18/05/2023

Though informed to do proper laying of designed tiles but contractor not following our instructions.

AE

19/05/2023

Providing and laying granite laying work progressing at Entrance towards swimming pool

AE

21/05/2023

Providing and laying granite laying work progressing at Ground floor lobby and also around the swimming pool beside grating

AE

24/05/2023

providing and laying granite laying work progressing at Baby Rwimming pool around the pool

25/05/2023

providing and laying granite laying work progressing at ticket counter and also stair case.

26/05/2023

providing and laying granite laying work progressing at stair case from ground floor to 1st floor

29/05/2023

providing and laying granite laying work progressing at stair case from 1st floor to 2nd floor.

30/05/2023

providing and laying granite laying work progressing at 2nd floor to terrace.

31/05/2023

providing and laying granite work at office room and also of fire front side

01/06/2023

providing and fixing stainless steel 304 grade for stair case railings at Ground floor

02/06/2023

providing and fixing stainless steel 304 grade for stair case railings at 1st floor

03/06/2023

Providing and fixing glazed tiles for compound wall and also granite laying work. progressing

05/06/2023

wall cladding work progressing for compound wall and also granite laying work progressing

06/06/2023

painting work progressing 2nd floor Badminton court and also ACP sheet fixing work at Badminton court

07/06/2023

In 2nd floor Badminton court light fixing sections fixing work progressing.

08/06/2023

In 2nd floor Badminton court light sections placing work progressing and also Enamel painting work progressing.

12/06/2023

2nd floor flooring work Badminton court wooden welding work progressing and also section. progressing for light

13/06/2023

2nd floor wooden flooring work progressing Badminton Court and also 1st floor block work progressing

15/06/2023

Second floor wooden flooring work progressing at 2nd floor Badminton Court and also in the 1st floor block work progressing.

15/07/2023

In coffee board layout site 2nd floor wooden flooring work progressing and also block work at 1st floor

2nd floor Badminton Court wooden flooring work progressing and also 1st floor block work progressing

17/07/2023

1st floor block work progressing and also 2nd floor wooden flooring work

18/07/2023

21/07/2021

plastering work progressing at 1st floor gym area and also Yoga room internal plastering work

22/07/2021

Internal plastering work progressing at 1st floor and also though informed to put lintel above the bathroom door but contractor not following our instructions.

25/07/2021

Internal plastering work progressing and also though informed, holes made for scaffolding work we informed the contractor to close the holes made for scaffolding but contractor not following our instructions.

26/07/2021

Though informed contractor to put lintel above the bathroom door but contractor not following our instructions.



27/07/2023

External plastering work progressing at first floor and also wooden flooring work at 1st floor

28/07/2023

Rough plastering not completed by using wood but contractor informed contractor to do yoga following instruction at first floor

01/08/2023

Wooden flooring work progressing 1st floor and also wall putty work progressing

04/08/2023

Wall putty work progressing swimming pool building 1st floor and also painting work progressing at 2nd floor

05/08/2023

Wall putty work progressing at 1st floor and also painting work at 2nd floor.

09/01/2021

wall putty work progressing at gents changing room and c/o yoga room

16/11/2021

Aluminium partion fixing work at 1st floor Taekwondo room and also sanitary work progressing at gents changing room



17/11/2021

Aluminium partition wall frame work at 1st floor yoga room and also gents changing room.

18/11/2021

Aluminium partition fixed at Ground floor entry lobby but we informed to Contractor supposed to construct wall at the entry lobby



19/11/2023

we informed by the contractor supposed to construct wall at the entry lobby but contractor has fixed aluminium partion at Ground floor



21/11/2023

block work progressing at Doors at entrance and also aluminium glazing work and ACP work at outside i.e North side

22/11/2023

ACP work and also aluminium glazing work progressing at North side and also west side

23/11/2023

Though informed by the BBMP Engineers incharge and PMC to place 8 feet height doors at the entrance but contractor not following instructions

24/11/2023

Next day contractor have placed 7feet door without informing PMC and also BBMP Engineer

27/11/2023

wood door frame fixing work at Radmin bm Const and also 1st floor wood door frame fixing work and also we informed to put light above the door but Contractor not following instructions.

28/11/2023

Aluminium glazing work progressing at North side and also plumbing work progressing at 1st floor

29/11/2023

granite laying work progressing at 1st floor and aluminium glazing work progressing at North side and also west side

30/11/2023

granite have placed 1st floor lobby have placed mismatched we informed to do replacement but Contractor not following instructions without informing aluminium louvers placed treating unit

02/12/2023

aluminium glazing work progressing at west side and also granite work progressing at 1st floor

04/12/2023

wall cladding work progressing at 1st floor Gents changing room and also ladies changing room

13/12/2023

wall cladding work progressing at 1st floor Gents changing and also ladies changing room

14/12/2023

Wall cladding work progressing at 1st floor ladies changing room and also aluminium glazing work progressing at East side

15/12/2023

Wall cladding work progressing at 1st flour ladies changing room and also aluminium glazing work at East side.

16/12/2023

Dampness has been observed due to seepage of water from open electrical conduits around the building.

18/12/2023

we suggested due to dampness has been observed Electrical conduits around the building pipes in the terrace and around the building have been instructed to seal the conduit

27/12/2023

contractor has placed the lintel beam above the Entrance door ie structural Details not according to drawing

30/12/2023

Contractor not following instructions and also without informing he placed pvc door for bathroom at 1st floor.

01/01/2024

granite laying work at terrace floor

02/01/2024

Acp sheet fixing work at outside i,e north side swimming pool buildings

03/01/2024

Bathroom floor tiles work gents changing room and also ladies changing room

10/01/2024

Aluminium glazing work progressing at East side and also floor tiles work progressing at 1st floor

17/01/2024

Painting work progressing around the building and also pvc door fixing work at ladies changing room

18/01/2024

Painting work progressing around the building and also 1st floor

08/02/2024

ACP sheet fixed Near stair case and also light circuit done at the entrance

17/02/2024

block work progressing at entrance at swimming building

19/02/2024

Entrance door above external plaster work progressing

20/02/2024

Without removing painting for beam he is doing inside plastering Entrance door above at swimming pool building